BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Construction of Marriage Community Hall in Jakkur in Ward No:07 Byatarayanapura Kodigehalli sub division
2	Estimate cost / Amount	Rs.200.00 Lakhs
3	Name of Contractor	Sri.K.Shankar Reddy
4	Amount of Contract	Rs.19702671.00
5	Agreement No	49/2018-19 Dated: 25-07-2019
6	No. and date under which the work order has been issued	49/2018-19 Dated: 25-07-2019
7	Time limit originally fixed for completion	11 months
8	Date of application by the contractor for granting extension	10/01/2021
9	Date of receipt of application in the sub-division office	10/01/2021
10	Extension granted if any:	-
	1. From	25-06-2020
	2. To	16-01-2021
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	Rs.12513758.00
13	Work carriedout during and extension	Rs.7188913.00
14	Time now applied for	upto 28-02-2023

Scanned by TapScanner

15	Date of recommending time limit applied	upto 28-02-2023
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	-
18	Probable time required for completion of remaining work	28-02-2023 completed
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Due to Covid-19 Lockdown there is delay in completion of work. Hence, extension of time is recommended without levying any penalty.
22	Recommendation of Executive Engineer	Since, due to Covid-19 Lockdown there is a delay in completion of work Now, EOT may be accorded till 28-02-2023 without levying any penalty.

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst. Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Sub Division
Yelahanka Zone
BBMP, Bangalore - 92

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner